

RCA consent (eg CAR/WAP) and/or
RCA contract reference

TRAFFIC MANAGEMENT PLAN (TMP) – FULL FORM

Use this form for complex activities. Refer to the NZ Transport Agency's Traffic control devices manual, part 8 Code of practice for temporary traffic management (CoPTTM), section E, appendix A for a guide on how to complete each field.

Organisations /TMP reference	TMP reference:	Contractor:	Principal (Client):					
	RCA:							
Location details and road characteristics	Road names and suburb		House no./RPs (from and to)	Road level	Permanent speed			
Traffic details (main route)	AADT		Peak flows					
Description of work activity								
Planned work programme								
Start date		Time		End date		Time		
Consider significant stages, for example:	<ul style="list-style-type: none"> road closures detours no activity periods. 							
Alternative dates if activity delayed								
Road aspects affected (delete either Yes or No to show which aspects are affected)								
Pedestrians affected?	Yes	No	Property access affected?	Yes	No	Traffic lanes affected?	Yes	No
Cyclists affected?	Yes	No	Restricted parking affected?	Yes	No	Delays or queuing likely?	Yes	No

RCA consent (eg CAR/WAP) and/or
RCA contract reference

Proposed traffic management methods

Installation
*(includes parking of
plant and materials
storage)*

Attended (day)

Attended (night)

Unattended (day)

Unattended (night)

Detour route

Does detour route go into another RCA's roading network? Yes No *(delete either Yes or No)*
 If Yes, has confirmation of acceptance been requested from that RCA? Yes No *(delete either Yes or No)*
Note: Confirmation of acceptance from affected RCA must be submitted prior to occupying the site.

Removal

RCA consent (eg CAR/WAP) and/or RCA contract reference	
---	--

Proposed TSLs (see TSL decision matrix for guidance)

	TSL details as required Approval of Temporary Speed Limits (TSL) are in terms of Section 5 of Land Transport Rule: Setting of Speed Limits 2003, Rule 54001 (List speed, length and location)	Times (From and to)	Dates (Start and finish)	Diagram ref. no.s (Layout drawings or traffic management diagrams)
Attended day/night	A temporary maximum speed limit of km/h is hereby fixed for motor vehicles travelling over the length of m situated between (House no./RP) and (House no./RP) on (street or road name)			
Unattended day/night	A temporary maximum speed limit of km/h is hereby fixed for motor vehicles travelling over the length of m situated between (House no./RP) and (House no./RP) on (street or road name)			

Positive traffic management measures

--

Contingency plans

<p>Generic contingencies for:</p> <ul style="list-style-type: none"> major incidents incidents pre planned detours. <p><i>Remove any options which do not apply to your job</i></p>	<p>Major Incident</p> <p>A major incident is described as:</p> <ul style="list-style-type: none"> Fatality or serious injury - real or potential Significant property damage, or Emergency services (police, fire, etc) require access or control of the site. 	<p>Actions</p> <p>The STMS must immediately conduct the following:</p> <ul style="list-style-type: none"> stop all activity and traffic movement secure the site to prevent (further) injury or damage contact the appropriate emergency authorities render first aid if competent and able to do so notify the RCA representative and / or the engineer under the guidance of the officer in charge of the site, reduce effects of TTM on the road or remove the activity if safe to do so re-establish TTM and traffic movements when advised by emergency authorities that it is safe to do so.
---	--	--

	<p>Incident</p> <p>An incident is described as:</p> <ul style="list-style-type: none"> • excessive delays - real or potential • minor or non-inquiry accident that has the potential to affect traffic flow • structural failure of the road. 	<p>Actions</p> <p>The STMS must immediately conduct the following:</p> <ul style="list-style-type: none"> • stop all activity and traffic movement if required • secure the site to prevent the prospect of injury or further damage • notify the RCA representative and / or the engineer • STMS to implement a plan to safely remove TTM and to establish normal traffic flow if safe to do so • re-establish TTM and traffic movements when it is safe to do so and when traffic volumes have reduced.
	<p>Detour</p> <p>If because of the on-site activity it will not be possible to remove or reduce the effects of TTM once it is established a detour route must be designed. This is likely for:</p> <ul style="list-style-type: none"> • excessive delays when using an alternating flow design for TTM • redirecting one direction of flow and / or • total road closure and redirection of traffic until such time that traffic volumes reduce and tailbacks have been cleared. <p>The risks in the type of work being undertaken, the risks inherent in the detour, the probable duration of closure and availability and suitability of detour routes need to be considered.</p> <p>The detour and route must be designed including:</p> <ul style="list-style-type: none"> • pre- approval from the RCA's whose roads will be used or affected by the detour route • ensure that TTM equipment for the detour - signs etc are on site and pre-installed. 	<p>Actions</p> <p>When it is necessary to implement the pre-planned detour the STMS must immediately undertake the following:</p> <ul style="list-style-type: none"> • Notify the RCA and / or the engineer when the detour is to be established • Drive through the detour in both directions to check that it is stable and safe • Remove the detour as soon as it practicable and safe to do so and the traffic volumes have reduced and tailbacks have cleared • Notify the RCA and / or the engineer when the detour has been disestablished and normal traffic flows have resumed.
	<p>Note also the requirements for no interference at an accident scene:</p> <p>In the event of an accident involving serious harm the STMS must ensure that nothing, including TTM equipment, is removed or disturbed and any wreckage article or thing must not be disturbed or interfered with, except to:</p> <ul style="list-style-type: none"> • save a life of, prevent harm to or relieve the suffering of any person, or • to maintain the access of the general public to an essential service or utility, or • to prevent serious damage to or serious loss of property. 	
<p>Other contingencies to be identified by the applicant <i>(i.e. steel plates to quickly cover excavations)</i></p>		

RCA consent (eg CAR/WAP) and/or RCA contract reference			
Authorisations			
Parking restriction(s) alteration authority	Will controlled street parking be affected?	Yes No	Has approval been granted? Yes No
Authorisation to work at permanent traffic signal sites	Will portable traffic signals be used or permanent traffic signals be changed?	Yes No	Has approval been granted? Yes No
Road closure authorisation(s)	Will full carriageway closure continue for more than 5 minutes (or other RCA stipulated time)?	Yes No	Has approval been granted? Yes No
Bus stop relocation(s) – closure(s)	Will bus stop(s) be obstructed by the activity?	Yes No	Has approval been granted? Yes No
Authorisation to use portable traffic signals	Make, model and description/number		
	NZTA compliant?	Yes No	<i>(delete either Yes or No)</i>
EED			
Is an EED applicable?	Yes No <i>(delete either Yes or No)</i>	EED attached?	Yes
Delay calculations/trial plan to determine potential extent of delays			
Public notification plan			
Public notification plan attached?	Yes No <i>(delete either Yes or No)</i>		
On-site monitoring plan			
Attended <i>(day and/or night)</i>			
Unattended <i>(day and/or night)</i>			

RCA consent (eg CAR/WAP) and/or
RCA contract reference

Method for recording daily site TTM activity (eg CoPTTM on-site record)

Site safety measures

Other information

Site specific layout diagrams

Number	Title

RCA consent (eg CAR/WAP) and/or RCA contract reference	
---	--

Contact details

	Name	24/7 contact number	CoPTTM ID	Qualification	Expiry date
Principal					
TMC					
Engineers' representative					
Contractor					
STMS					
TC					
Others as required					

TMP preparation

Preparation						
	<i>Name (STMS qualified)</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

This TMP meets CoPTTM requirements	Number of diagrams attached
---	------------------------------------

TMP returned for correction (if required)						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

RCA consent (eg CAR/WAP) and/or
RCA contract reference

Engineer/TMC to complete following section when approval or acceptance required

Approved by TMC/engineer <i>(delete one)</i>						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>
Acceptance by TMC <i>(if required)</i>						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

Qualifier for engineer or TMC approval

Approval of this TMP authorises the use of any regulatory signs included in the TMP or attached traffic management diagrams.

This TMP is approved on the following basis:

1. To the best of the approving engineer's/TMC's judgment this TMP conforms to the requirements of CoPTTM.
2. This plan is approved on the basis that the activity, the location and the road environment have been correctly represented by the applicant. Any inaccuracy in the portrayal of this information is the responsibility of the applicant.
3. The STMS for the activity is reminded that it is the STMS's duty to postpone, cancel or modify operations due to the adverse traffic, weather or other conditions that affect the safety of this site.

Notification to TMC prior to occupying worksite/Notification completed

Type of notification to TMC required		Notification completed	Date	<input type="text"/>
			Time	<input type="text"/>